

THING EMEA PROJECT PLAN

Project Phases & Deliverables

PHASE 1:

Planning & Approvals

Finalize Designs/Floor Measurements/Compliance Checks

Signing Lease for (DATE: 12/08/25) Commencement

Construction Start

Secure Landlord Approvals for Signage and Structural Changes

Develop Budget, Cost Analysis, and Procurement Plan

Risk Assessment and Regulatory Design Review

Deliverables: Approved Design package, Budget Sign-off

PHASE 2:

Construction & Fit-Out

First Floor

Kitchen: Remove Tall Cabinets, Install Fridge/Freezer, Quooker Cube

Office: Glass Door Relocation/Addition; Glass Partition w/ Door

Storage Area: Build Full-Height Stud Wall + Double Doors, AV Support

Imaging Room Full Height Stud Wall w/ Sound Proofing, Access Door

Conference/Clinic Divider: Install Acousting Folding Wall w/ Access Door

Partitioning & Fit-Out for Clinic Rooms + Pre-Assessment Room

New Glazed Divider between Conference Room / Cloak Area

Fit Out Infection-Control Facilities *INSTALL SINK IN EXAM ROOM*

Confirm HVAC Zoning for Clinical/Imaging Rooms

Confirm Ventilation in Conference/Demo Areas

Phone Booths / Working Pods (order + installation)

Private Office Partitioning/Finishing

Water Cooler/ fridge area fit-out

Lighting

Blinds

Coat Cupboard

Second Floor

Demolish 2 Meeting Rooms, Repair Walls/Floor

Install 4 Low-Level Glass Dividing Screens

Kitchen: Refurbish, Install Fridge/Freezer, Quooker Cube, Banquette Seating

Intercom and Entrance Buzzers activation

Partitioning for start-up areas, sound proof-ed for dedicated working areas
Lighting

Deliverables: Completed Construction

PHASE 3:

AV & IT Infrastructure

Install 85" Screens (fixed + moveable) across both floors

Install 2 Digital Screens on Wall

Adjust AV & Lighting Install To Ceiling Heights

Integrate Network/Data Ports, VPN-Ready Secure IT

Assess load requirements for Devices; Add dedicated circuits if required

Telecommunications (Wi-fi): Provider Setup & Testing

Internal IT Needs Assessment

Confirm UPS/Surge Protection for IT Rack/Data Cabinet

Cooling/Ventilation for IT Data Cabinet?

Cabling Assessment (non-IT): Verify cabling for AV/Data

Hardware Setup

LAN Activation: Test LAN Drops/Wiring

Wi-Fi Services

Conferencing Facilities: Table Mics for Conference rooms

Install Smart TV for Teams in Conference Room

Monitors: Staff & Diagnostic Displays for work/clinic Zones

AV Integration and Commissioning Across Floors

White/Magnetic Boards + Collaboration Screen (2F)

Security Cameras in Patient Lobby and Device Rooms

Networking Cables To Link Devices to Harmony: Port map

Digital Signage on 1st and 2nd floor

Deliverables: End-to-End tested IT/AV System, User Acceptance Sign-Off

PHASE 4:

Clinical Research Enablement

Configure Modular Exam Suites w/ Mobile Diagnostic Stations

Fit-Out Pre-Assessment Rooms with Diagnostic Stations

Sink Installation

Order Equipment (see note*)

Dedicated Storage Adjacent to Exam Areas

Dedicated Power + Data Outlets for All Rooms

Controlled Lighting Installation in Clinical/Imaging Zones

Deliverables: Trial-Ready Certification Checklist

PHASE 5:

Education & Stakeholder Engagement Space

Enable Waiting Room Convertible Use (Training/Podcast/Events)

Deliverables: Operational Multi-Use Innovation Hub

PHASE 6: Office Equipment & Furniture: First Floor

Workstations & Desks: Procurement, Delivery, Installation - Flexispot
Ergonomic Chairs
Conference Room Furniture
Conference Chairs
Private Office Furniture & Storage
Kitchen Furniture & Appliances
Phone/Work Pods: Procure & Install
Reception/Waiting Area Furniture
Printer/Copier Stand
Copier/Scanner
Kitchen: 2 small sofa/lounge chairs, small side table, banquette seating
Desk Procurement, 1400 mm wide
Cloak Stand, Water Cooler, Mini Fridge

PHASE 6: Office Equipment & Furniture: Second Floor

Workstations & Desks: Procurement, Delivery, Installation - FlexiSpot
Conference Room Furniture
Conference Chairs
Kitchen Furniture & Appliances
Kitchen: 2 small sofa/lounge chairs, small side table, banquette seating
Desk Procurement, 1400 mm wide
Printer Stand
Printer/Copier/Scanner

Deliverables: Fully Furnished & Equipped Office Across Both Floors

PHASE 7: Misc Items

Signage: Internal Wayfinding + External Branding (pending approval)
Décor: Branding Walls, Artwork, Digital Installation (?)
Whiteboards & Collaboration Tools: Wall-Mounted and Mobile
Stock Office Supplies, Cleaning, PPE
Safety & Compliance: First Aid Kits, Fire Extinguishers, AED Install

Service Contracts

Kitchen: 2 small sofa/lounge chairs, small side table, banquette seating

Kitchen Utensils (plastic utensils, plates, cups, napkins, paper towel)

Coffee Machines, Microwaves

Garbage & Recycling bins

Floor Lamps, Decorative Furniture

Finalize additional paperwork (insurance, guidebook etc.)

Create a shared portal to house paperwork

Office Key Pickup

Alarm System

Alarm options and pricing

Installation of keyless entry

Doorbell/Intercom Installation

Parking Allocation

Monitors, Webcams, Keyboard, Mouse

Fire Extinguisher, First Aid Kit

Conduct Staff + Patient Feedback Survey on Space Functionality

sinks

comp installations for startuos

furntiure package - 87.2k, PET

comms/storage closet

clinical furntiure

media unit

artwork for signs and graphics

flags, glass doors, and walls etc dimensions for GD

Signange/ Branding

Verification of Topcon Europe for Landlord

Key:

Blue: Not Started

Orange: In Progress

Green: Completed

Lead	Progress	Plan Start
BuildGen/Jo	Completed	
Jason/Krysten	Completed	
	In Progress	27/10/2025
With Jason/BuildGen/Landlord	In Progress	
Bismaad	In Progress	
BuildGen/Jo	Completed	

In Progress; Quooker Installed

In Progress - Track Installed

Jason	Completed
-------	-----------

Jason	
Jason	
Jason	
Jason	In Progress
Jason	Not Started
Jason	In Progress
Jason	Completed

Jason	In Progress
Jason	Not Started
Jason	Not Started
Jason	In Progress
Jason	Not Started
Jason	Not Started
Jason	Not Started
Jason	In Progress

Jason	Not Started
Jason	Not Started
Jason	Not Started

		Not Started
		Not Started
Bismaad		Not Started -> Comp. Cost Analysis
Krysten/Bismaad		Not Started
BuildGen		In Progress



Carolyn/BuildGen



Carolyn/BuildGen







(optional)

Krysten	In Progress
Krysten	In Progress

Plan End	Plan Days	Actual Start	Actual End	Actual Days
8/12/2025				

--



Notes

(GCP, HIPAA/GDPR)

Dishwasher?

Folding Wall Panels w/ Info Branding (multi-use demo + clinic integration)

1600 mm High TBA

landlord

1-2 ppl + 4ppl

Kitchen (?), Krysten's Office, conf. Area, Waiting Area, Conf. Area on Second Floor

Day 1 or Day 2 priority?

(2,956 mm/2,589 mm bulkhead zones)

Working with THI IT

stndrd 200-220 volt circ. What devices are being put in this office?

Working with Lindsey

Working with THI IT

May not need as Landlord is building out data cabinet in basement, unless we need a small data rack on first floor

May not need as Landlord is building out data cabinet in basement

waiting for AV quote Review

Working with Lindsey. Deploy servers,routers,switches, firewalls

Working with Lindsey

Configure Secure Wi-Fi, VPN Access, Guest Network

Working with Lindsey

See AV Quote

Working with THI

See AV Quote

Day 2 priority

Day 1 or Day 2 priority?, maybe day 2, need on both entrances/floor, main en trance, 4-5 in total

Display with navigation, do we still want this? Jaosn has a quote. Day 1 or 2 priority?

OCT, OCTA, Fundus, Slit Lamp?

Ancillary Items - Cabinets can work. For equipment covers, foreign body kits, etc

Dimmable lighting in clinic area. Remote controlled.

*What Assets need to be placed in Exam Room, Imaging Room, and Showroom?



Desks, Chairs

Task Chairs, Conference Seating

Board Table, Side Tables, Integrated power/Charging

Tables, Bar Stools, Chairs, Microwave, Coffee Machine etc.

Day 2 priority

Sofas, Lounge Seating, Side Tables, Branding Board



Desks, Beching Systems, Breakout Funriture

Board Table, Side Tables, Integrated Power/Charging

Tables, Bar Stools, Chairs, Microwave, Coffee Machine etc.

Cleaning Services, Waste Management, Water/Electricity

kevin lim (619-448-3007), klim@novasecurity.us (Alarm Co. for THINC SD)

Working with Graphic Designer
Working with Camille R.



do I
