
Project Report No 003

Date: 21st November 2025



Topcon Healthcare
14-15 Mandela Street
London
NW1 0DU

Presented by:



Contents:

- 1. Project Particulars**
- 2. Construction Programme**
- 3. Progress Statement**
- 4. Works in next period.**
- 5. Potential Delays**
- 6. Outstanding Information**
- 7. Long Lead Items**
- 8. Building Control Matters**
- 9. Other Statutory Bodies/Utilities**
- 10. Health & Safety Matters**
- 11. Handover/Completions/Manuals/Training**
- 12. Design Development**
- 13. Financial**
- 14. CVI's**
- 15. Any Other Business**

1.00 Project Particulars

- Date of Construction start - 27th October 2025
- Date of Completion - 8th December 2025
- Project Duration - 6 weeks
- Weeks Remaining - 2 weeks

2.00 - Construction Programme

Topcon Construction Programme Rev C

3.00 - Progress Statement

Since commencement the following has been progressed:

Architectural Works:

Doors

- Doors delivered

Folding Wall

- Track installed

Teapoint Works

- Quooker tap on site

Mechanical, Electrical & Public Health:

Electrical:

- 1st fix power and data to floor boxes continued
- Services moved to new locations on walls
- Power and data to new TV locations

Coat Cupboard

- Survey carried out

Internet Service Provider

- Carried out survey for route entry
- Survey issued 24th November 2025

4.00 – Works to commence in the next period.

- Mechanical reconfiguration to commence
- Electrical work continues
- Door installation
- Bulkhead to folding wall track
- Patching walls
- Patching floor

5.00 – Potential Issues / Delays

- Lights – Keeping existing for the time being
- Blinds – Client requested these be put on hold
- Furniture – Awaiting deposit. **Deposit received 20.11.2025**
- Furniture – Pods on hold – awaiting client decision (rent or buy)

6.00 – Outstanding Information

7.00 – Long Lead Items

- Furniture
- Coat cupboard. Ordered

8.00 – Building Control Matters

- Building control notified

9.00 – Other Statutory Bodies/Landlord

- LTA Approved

10.00 - Health & Safety Matters

- No accidents or incidents reported

11.00 – Handover/Completions/Manuals/Training

12.00 – Design Development

13.00 – Financial

- Deposit 25%. Paid
- Week 2 30% Value: £73,107.37 incl. vat... Paid 13.11.2025
- Furniture Deposit Invoice Value: £53,776.24 incl. vat issued. Paid 20.11.2025
- Week 4 30% Value: £73,107.37 incl. vat...due 24.11.2025

14.00 - Variations:

- Cost Report 04

15.00 - Any other business:

