

THINC EMEA Project Handover Package

Contents

THINC EMEA - Project Handover Package	1
Prepared for December 1-2, 2025 Handover Meetings	1
A. MASTER PROJECT OVERVIEW	2
Project Summary	2
Purpose, Scope & Objectives	2
Alignment with THINC SD / Innovation Center Strategy	2
High-Level Timeline & Milestone Tracker	2
B. PROJECT PLAN & ISSUES/RISKS SUMMARY	3
Project Log by Workstream	3
Issues & Risks Register	6
C. BUDGET & COST SUMMARY	7
Consolidated Budget Overview	7
Construction Payment Schedule	7
Variation Orders Summary (Cost Report 05)	7
Copier/Scanner Quote	8
Items Requiring Validation	8
Location of Supporting Documents	8
D. LAYOUT, DESIGN & CLINICAL SPACE SUMMARY	8
Floor Layout Overview	8
Clinical Equipment Planned	9
Design Aesthetic	9
Open Tasks	9
E. VENDOR REFERENCE LIST	9
Key Vendors & Stakeholders	9
Vendor Engagement Status	10
F. THINC EMEA - HANDOVER CHECKLIST	10
Priority Review Items (First 1-2 Weeks)	10
G. THINC EMEA - HANDOVER MEETING AGENDA (Dec 1-2)	12
Meeting Details	12
Agenda	12
Desired Outcomes	12

THINC EMEA - Project Handover Package

Prepared for December 1-2, 2025 Handover Meetings

A. MASTER PROJECT OVERVIEW

Project Summary

Project Name: THINC EMEA (Topcon Healthcare Innovation Centre - EMEA)
Location: 14-15 Mandela Street, London NW1 0DU (1st and 2nd Floors)
Total Area: 280 m² / 3,010 sq ft
Project Lead (THINC): Krysten Williams, Head of THINC/Solutions EMEA
Construction Contractor: BuildGen (Build Generation Ltd)
Project Number: BGL25048

Purpose, Scope & Objectives

THINC EMEA is the European counterpart to THINC SD (San Diego), serving as Topcon Healthcare’s innovation and demonstration center for the EMEA region. The facility will function as a:

- 1. **Clinical Research & Demonstration Hub** - Modular exam suites with diagnostic stations for showcasing Topcon ophthalmic equipment and clinical research-ready space. Clinical research will be conducted in this space. Patients participating in clinical trials will be here.
- 2. **Training & Education Center** - Flexible conference/training spaces with AV capabilities for customer training and stakeholder engagement e.g. clinicians, healthcare systems, partners, collaborators, internal/external team.
- 3. **Innovation Showcase** - Display area for full range of Topcon diagnostic equipment including OCT, fundus cameras, slit lamps, and refraction systems
- 4. **Office Space** - Workspace for Topcon EMEA staff (located on the first floor) and startup incubator areas (located on the second floor)
- 5. **Strategic meeting and networking site** - for KOLs, health systems, industry partners, stakeholders

Alignment with THINC SD / Innovation Center Strategy

- Mirrors THINC SD model for customer experience and clinical demonstration
- Provides EMEA-based venue for equipment demonstrations, clinical trials, workspace, and training
- Enables startup partnerships and innovation collaborations in EMEA market

High-Level Timeline & Milestone Tracker

Phase	Milestone	Status	Target Date
Phase 1: Planning & Approvals	Lease Signing	[DONE] Completed	12 Aug 2025
	Landlord Approvals (LTA)	[DONE] Approved	Oct 2025
	Budget Sign-off	[DONE] Completed	Sep 2025
Phase 2: Construction & Fit-Out	Construction Start	[DONE] Started	27 Oct 2025
	1st Floor Partitioning	[DONE] In Progress	Nov 2025
	2nd Floor Demolition/Build	[DONE] In Progress	Nov 2025
	Folding Wall Installation	[DONE] Track Installed	Nov 2025
	Door Installation	[IN PROGRESS] In Progress	Dec 2025
	Decorations	[IN PROGRESS] Commencing	Dec 2025
	Construction Completion	[PENDING] Pending	8 Dec 2025
Phase 3: AV & IT Infrastructure	Network/Data Assessment	[IN PROGRESS] In Progress	Dec 2025

Phase	Milestone	Status	Target Date
Phase 4: Clinical Enablement	AV Quote Review	[PENDING] Pending Decision	Dec 2025
	AV Installation	[PENDING] Pending	Dec 2025
	Equipment Order	[PENDING] Pending	TBD
Phase 5: Furniture & Equipment	Clinical Fit-Out	[PENDING] Pending	TBD
	Furniture Deposit Paid	[DONE] Paid 20 Nov 2025	Nov 2025
Phase 6: Final Setup	Furniture Delivery/Install	[PENDING] Pending	Dec 2025
	Signage & Branding	[PENDING] Pending	TBD
	Operational Go-Live	[PENDING] Target	Dec 2025

Current Status (as of 28 Nov 2025): 1 week remaining on construction. Building control visit scheduled for week of 1 Dec 2025.

B. PROJECT PLAN & ISSUES/RISKS SUMMARY

Project Log by Workstream

1. CONSTRUCTION / FIT-OUT

Task	Owner	Status
Wall partitioning (1F & 2F)	BuildGen	[DONE] In Progress - tape/jointing started
Glass door relocation/installation	BuildGen	[DONE] In Progress
Storage room with sliding doors	BuildGen	[DONE] In Progress
Folding wall track installation	BuildGen	[DONE] Completed
Folding wall bulkhead	BuildGen	[DONE] Completed
Imaging Room - Full Height	BuildGen	[IN PROGRESS] In Progress
Stud Wall w/ Soundproofing, Access Door		
New Glazed Divider btwn Conference Room / Cloak Area	BuildGen	[IN PROGRESS] In Progress
Kitchen refurbishment (1F & 2F)	BuildGen	[DONE] In Progress - Quooker installed
Floor box lids installation (24 units)	BuildGen	[DONE] In Progress
Fire alarm works	Incumbent contractor	[IN PROGRESS] In Progress (VO-14)
Mechanical reconfiguration (HVAC)	BuildGen	[IN PROGRESS] To be completed
Water Cooler/fridge area fit-out	BuildGen	[IN PROGRESS] In Progress
Intercom and Entrance Buzzers activation	BuildGen/Landlord	[PENDING] Not Started
Lighting	BuildGen	[DEFERRED] Keeping existing (client decision)
Blinds	BuildGen	[DEFERRED] On hold (client requested)
Decorations/Painting	BuildGen	[PENDING] Commencing
Building control visit	Building Control	[PENDING] Scheduled w/c 1 Dec
Dishwasher (TBD)	TBD	[TBD] Decision needed

2. FURNITURE

Task	Owner	Status
Furniture quote finalization (V11)	BuildGen/Indigo 8	[DONE] Completed
Furniture deposit payment	Topcon	[DONE] Paid 20 Nov 2025
Coat cupboard order	BuildGen	[DONE] Ordered
Phone/Work Pods / Phone Booths	Krysten/Jason	[SCHEDULED] Post-opening task (2026 budget)
Furniture delivery & installation	BuildGen	[PENDING] Pending
Printer/Copier Stand (1F)	BuildGen	[IN PROGRESS] In Progress
Printer Stand (2F)	BuildGen	[IN PROGRESS] In Progress
Water Cooler, Mini Fridge (1F)	TBD	[PENDING] Not Started
Kitchen lounge furniture (2F) - sofas, side table	BuildGen	[PENDING] Pending
Dedicated Storage Adjacent to Exam Areas	BuildGen	[IN PROGRESS] In Progress

3. IT/AV & OFFICE EQUIPMENT

Task	Owner	Status
AV quote review (updated)	Jason Nichols	[IN PROGRESS] Under review
ISP survey	Provider	[DONE] Issued 24 Nov 2025
Floor boxes - power/data	BuildGen/Electricians	[IN PROGRESS] In Progress
TV locations - power/data	BuildGen/Electricians	[IN PROGRESS] In Progress
Adjust AV & Lighting Install to Ceiling Heights	Jason/BuildGen	[IN PROGRESS] In Progress
Network assessment	THI IT/Lindsey	[IN PROGRESS] In Progress
Assess load requirements for devices; dedicated circuits	THI IT/Lindsey	[IN PROGRESS] In Progress
UPS/Surge Protection for IT Rack/Data Cabinet	THI IT/Lindsey	[TBD] May not need (Landlord building basement data cabinet)
Cooling/Ventilation for IT Data Cabinet	THI IT/Lindsey	[TBD] May not need (Landlord building basement data cabinet)
Cabling Assessment (non-IT): Verify cabling for AV/Data	BuildGen/AV Vendor	[IN PROGRESS] In Progress
Hardware Setup	THI IT/Lindsey	[IN PROGRESS] In Progress
LAN Activation: Test LAN Drops/Wiring	THI IT/Lindsey	[IN PROGRESS] In Progress
Video conferencing setup	Jason/AV Vendor	[PENDING] Pending
Conferencing Facilities: Table Mics for Conference rooms	Jason/AV Vendor	[PENDING] Pending
Digital signage	Jason	[PENDING] Pending
Monitors: Staff & Diagnostic Displays for work/clinic zones	THI IT	[IN PROGRESS] Ordered/In Progress
Networking Cables to Link Devices to Harmony: Port map	THI IT/Lindsey	[IN PROGRESS] In Progress
Monitors, Webcams, Keyboard, Mouse (workstations)	THI IT	[IN PROGRESS] Ordered/In Progress
Computer installations for startups (2F)	THI IT	[IN PROGRESS] Ordered/In Progress
Copier/Scanner (Canon 3926i)	TBD	[DONE] Quote received (£4,976.96)
Security cameras	TBD	[PENDING] Not Started

4. CLINICAL ENABLEMENT

Task	Owner	Status
Clinical equipment quote	Topcon GB Medical (Andrew Yorke)	[DONE] Quote received
Equipment order	Krysten/Bismaad	[PENDING] Pending
Configure Modular Exam Suites w/ Mobile Diagnostic Stations	Krysten/BuildGen	[PENDING] Pending
Fit-Out Pre-Assessment Rooms with Diagnostic Stations	BuildGen	[PENDING] Pending
Sink installation	BuildGen	[PENDING] Omitted from scope (VO-12)
Dedicated Power + Data Outlets for All Rooms	BuildGen/Electricians	[IN PROGRESS] In Progress
Dimmable/Controlled Lighting in Clinical/Imaging Zones	TBD	[PENDING] Not Started
Clinical furniture	TBD	[PENDING] Needs cost analysis

5. SIGNAGE & BRANDING

Task	Owner	Status
External signage (landlord approval)	Landlord/Jason	[IN PROGRESS] In Progress
Internal wayfinding	Graphic Designer	[IN PROGRESS] In Progress
Artwork/decor	Camille R.	[IN PROGRESS] In Progress
Glass decals	TBD	[PENDING] Pending
Flags, glass doors/walls dimensions for Graphic Designer	Sam Miller/Krysten	[PENDING] Pending

6. EDUCATION & STAKEHOLDER ENGAGEMENT

Task	Owner	Status
Enable Waiting Room Convertible Use (Training/Podcast/Events)	Krysten	[PENDING] Pending

7. OPERATIONS & MISC ITEMS

Task	Owner	Status
Stock Office Supplies, Cleaning, PPE	TBD	[PENDING] Not Started
Safety & Compliance: First Aid Kits, Fire Extinguishers, AED Install	TBD	[PENDING] Not Started
Service Contracts (Cleaning, Waste Management, Water/Electricity)	Krysten/Bismaad	[PENDING] Not Started
Kitchen Utensils (plates, cups, napkins, paper towels)	TBD	[PENDING] Not Started
Coffee Machines, Microwaves	TBD	[PENDING] Not Started
Garbage & Recycling bins	TBD	[PENDING] Not Started
Finalize additional paperwork (insurance, guidebook etc.)	Krysten	[PENDING] Not Started

Task	Owner	Status
Create shared portal to house paperwork	Krysten	[SCHEDULED] Post-opening task
Office Key Pickup	Krysten	[PENDING] Pending
Alarm System options and pricing	TBD	[PENDING] Not Started
Installation of keyless entry	BuildGen/Landlord	[PENDING] Not Started
Parking Allocation	Landlord/Krysten	[PENDING] Not Started
Conduct Staff + Patient Feedback Survey on Space Functionality	Krysten	[SCHEDULED] Post-opening task
Verification of Topcon Europe for Landlord	Krysten/Legal	[PENDING] Pending
Whiteboards & Collaboration Tools: Wall-Mounted and Mobile	TBD	[PENDING] Not Started

Issues & Risks Register

#	Issue/Risk	Area	Impact	Status	Next Steps
1	Phone/Work Pods - deferred to 2026 budget	Furniture	Post-opening task; will not be ready for opening	[SCHEDULED] Deferred	Order in 2026
2	Lighting - keeping existing (LED upgrade omitted)	Construction	May not meet optimal clinical lighting standards	[INFO] Accepted	Revisit post-opening if needed
3	Blinds on hold	Construction	May affect light control in demo areas	[INFO] Accepted	Client to decide priority
4	Sinks omitted (VO-12 - £15,000 savings)	Clinical	Infection control requirements unclear	[RISK] REVIEW	Confirm clinical requirements
5	AV scope - still under review	IT/AV	Could delay AV installation	[RISK] OPEN	Finalize AV quote and scope
6	Clinical equipment timing	Clinical	Equipment quote valid until 4 Jan 2026	[INFO] Monitor	Place order before expiry
7	Whiteboard locations - outstanding information	Furniture	Minor - locations not confirmed	[INFO] Low	Confirm with team
8	Alarm system - options/pricing needed	Operations	Security/access control	[PENDING] Pending	Contact Nova Security (Kevin Lim)
9	Office supplies & kitchen items - not started	Operations	Needed for opening	[PENDING] Pending	Procurement list needed
10	Safety compliance items - not started	Operations	First Aid, Fire Extinguishers, AED required	[PENDING] Pending	Order before opening

C. BUDGET & COST SUMMARY

Consolidated Budget Overview

Category	Original Budget	Current/Revised	Notes
Construction/Fit-Out	£208,283.11	£169,645.61	After variation orders
Furniture	£72,808.57	£59,751.37	Revised quote V11 (V8 pricing)
AV/IT	TBD	£55,425.46	Updated AV quote
Copier/Scanner	TBD	£4,976.96	Canon ImageRunner Advance 3926i
Clinical Equipment	TBD	£341,109.00	Quote #1300136014 (excl. VAT)
Professional Services (Design)	N/A	£13,203.88	Indigo Eight (all invoices)
TOTAL PROJECT (excl. clinical)	-	£303,003.28	Excl. VAT
TOTAL PROJECT (incl. clinical)	-	£644,112.28	Excl. VAT

Construction Payment Schedule

Payment	%	Amount (incl. VAT)	Status
Deposit (25%)	25%	£52,070.78	[DONE] Paid
Week 2 (30%)	30%	£73,107.37	[DONE] Paid 13 Nov 2025
Furniture Deposit	-	£53,776.24	[DONE] Paid 20 Nov 2025
Week 4 (30%)	30%	£73,107.37	[DONE] Paid 26 Nov 2025
Final (15%)	15%	£31,242.47	[PENDING] Due 5 Dec 2025
Retention (2.5%)	2.5%	£5,207.08	[PENDING] Due 5 Jun 2026

Variation Orders Summary (Cost Report 05)

VO #	Description	Omit	Add	Net
VO-002	Omit Banquette Seating	-£3,562.50	-	-£3,562.50
VO-006	Sliding Door to Storage	-	+£3,095.00	+£3,095.00
VO-007	Additional partitions	-	+£1,350.00	+£1,350.00
VO-008	Omit perspex dividers	-£9,375.00	-	-£9,375.00
VO-009	Omit LED lighting	-£18,000.00	-	-£18,000.00
VO-010	Omit corporate signage	-£600.00	-	-£600.00
VO-011	Omit vinyl branding	-£1,000.00	-	-£1,000.00
VO-012	Omit 2 sinks	-£15,000.00	-	-£15,000.00
VO-013	Floor box lids (24)	-	+£1,585.00	+£1,585.00
VO-014	Fire alarm (omit PSUM, add incumbent)	-£1,500.00	+£4,370.00	+£2,870.00
TOTAL VO's		-£49,037.50	+£10,400.00	-£38,637.50

Copier/Scanner Quote

Recommended Device: Canon ImageRunner Advance 3926i

Cash Purchase Price: £4,976.96 (includes delivery)

Service (Quarterly)	Mono CPC	Colour CPC
A4	£0.0055	£0.0450
A3	£0.0110	£0.0900

Service invoiced quarterly - includes all toners, engineer call outs, parts and labour.

Reference: See copier-price-comp.png for quote details.

Items Requiring Validation

Item	Status	Action Required
AV final scope and pricing	Under review	Confirm scope with Jason Nichols
Copier/Scanner order	Quote received	Confirm purchase and service contract
Clinical equipment order	Quote valid to 4 Jan 2026	Decision and PO required
Clinical furniture	Need to order	

Location of Supporting Documents

Document	Content
BGL25048 Topcon Healthcare - Cost Report 05.txt	Full variation schedule
BGL25048 Topcon Payment Schedule Rev. 002.txt	Payment milestones
Buildgen Furniture Quote - Topcon V11.txt	Detailed furniture pricing
THINC EMEA EQUIPMENT DRAFT EQUIPMENT.txt	Clinical equipment quote
Topcon - AV Updated.txt	AV system quote (£55,425.46)
copier-price-comp.png	Copier/scanner quote (Canon ImageRunner 3926i)
Invoice INV-330.txt	Indigo Eight design invoice

D. LAYOUT, DESIGN & CLINICAL SPACE SUMMARY

Floor Layout Overview

First Floor (Clinical & Training)

Zone	Purpose	Key Features
Clinic Entrance/Reception	Patient waiting	Lounge seating, coffee table, side tables
Open Clinic Area	Demonstration space	6m wide x 2.3m deep; folding wall panels
Pre-Assessment Room	Clinical prep	Extended room from original layout
Imaging Room	Diagnostic equipment	Full-height stud wall with soundproofing
Private Office (Krysten)	Management	Glass partition with door; 1400mm desk

Zone	Purpose	Key Features
Training/Conference Area	Education/events	Foldable tables, stacking chairs, 85" screen
Storage Room	Equipment storage	Sliding double doors; reduced length
Open Plan Workspace	Staff desks	8 sit-stand desks (1200x800mm)
Social Hub/Kitchen	Break area	Dining table, bar stools, Quooker tap, fridge

Second Floor (Office & Startup)

Zone	Purpose	Key Features
Large Startup Area	Incubator workspace	9 desks, meeting table, bar stools
Small Startup Area	Incubator workspace	6 desks, acoustic floor screens
Meeting Room (6-person)	Collaboration	Round meeting table with power unit
Comms/Server Room	IT infrastructure	1000mm deep rack cupboard
Social Hub/Kitchen	Break area	Double pedestal table, dining chairs, fridge

Clinical Equipment Planned

Based on Quote #1300136014 (valid until 4 Jan 2026):

- **Refraction:** IS-600III instrument stand, CV-5000 vision system, Chronos refraction system
- **Slit Lamp:** SL-D701 with DC-4 digital camera, LED unit, background illumination
- **Imaging:** DRI OCT Triton2, 3D OCT-1 Maestro 2, NW500 fundus camera
- **Screening:** Henson 9000 visual field screener, MYAH biometer
- **Specialty:** TERA Dry Eye Imager, SOLOS auto-refractor, TRK-3 OMNIA
- **Tonometry:** Keeler Applanation Tonometer

Total Equipment Value: £341,109.00 (excl. VAT) / £409,330.80 (incl. VAT)

Design Aesthetic

- **Brand:** Topcon Harmony branding with corporate colors
- **Style:** Modern, ergonomic, flexible space
- **Furniture:** Sit/stand desks, ergonomic mesh-back chairs
- **Acoustics:** PET desk screens, acoustic panels
- **Accent:** Lounge chairs in brand colors, potential artwork, signage

Open Tasks

1. Phone pods - need to order delayed to 2026 budget
2. Whiteboard locations - not yet specified
3. Copier scanner options
4. IT/AV - final budget needed
5. Graphic Designer cost needed
6. Media Graphics need to be completed
7. Finalized Exam Equipment cost and list of items needed
8. Ordering Blinds for the first and second floor still pending

E. VENDOR REFERENCE LIST

Key Vendors & Stakeholders

Name	Organization	Role/Remit	Contact	Status
Jason Nichols	Topcon Healthcare	Director, Operational Excellence; AV lead	jnichols@topcon.com / +1 646 256 0564	Active - managing AV
Krysten Williams	Topcon Healthcare	Head of THINC/Solutions EMEA; Project Sponsor	kwilliams2@topcon.com	Active - project lead
Bismaad Hansra	Topcon Healthcare	Budget/Cost Analysis	bhansra@topcon.com	Active
Daniel Luyt (Project Lead)	BuildGen	Construction Project Lead	via BuildGen	Active
Sam Bath	BuildGen	Head of Furniture	Active	sam@buildgen.co.uk
Caitlin-Rose Torry	BuildGen	Interior Designer	Active	caitlin@buildgen.co.uk
Jo Rymill	Indigo Eight Creative	Design/Space Planning	jo@indigoeight.co.uk / +44 781 316 3433	Completed design phase
Andrew Yorke	Topcon GB Medical	Clinical Equipment Sales	medical.tgbm@topcon.com / +44 163 555 1120	Quote provided
Lindsey Godden	MINT Technology	IT Infrastructure	Director	External
Camille R. Sam Miller	Internal	Artwork/Branding	Internal	In progress
Carolyn Evangelista	Big Orange Graphics	Graphic designer	Active	sambigorange@gmail.com
	Topcon Healthcare	Internal	Sr. Director, sales Education and professional development	cevangelista@topcon.com

Vendor Engagement Status

Vendor	Scope	Status
BuildGen	Construction, furniture D&I	Contract signed; 1 week remaining
Indigo Eight	Space planning & aesthetics	Design completed; invoice paid
AV Vendor (via Jason)	Video conferencing, screens, digital signage	Quote under review (£55,425.46)
Topcon GB Medical	Clinical equipment	Quote provided (valid to 4 Jan 2026)
ISP Provider	Internet connectivity	Survey completed 24 Nov
Incumbent Fire Alarm	Fire alarm modifications	Works in progress (VO-14)
Building Control	Compliance inspection	Visit scheduled w/c 1 Dec
Landlord	Lease, LTA, signage approvals	LTA approved; signage pending
Graphic Designer	Logos, Signage, Flags, Graphics, Design	draft materials pending; work in progress

F. THINC EMEA - HANDOVER CHECKLIST

Priority Review Items (First 1-2 Weeks)

Immediate (Days 1-3)

- ☐ Review this Handover Package in full
- ☐ Meet with Krysten Williams for context and priorities
- ☐ Attend BuildGen site meeting (if still in construction)
- ☐ Review Cost Report 05 and payment schedule

- ☐ Confirm final construction payment due 5 Dec 2025

Week 1

- ☐ Review AV quote with Jason Nichols - confirm scope and timing
- ☐ Contact AV vendor for installation schedule
- ☐ Check furniture delivery schedule with BuildGen
- ☐ Attend Building Control visit (w/c 1 Dec)
- ☐ Review clinical equipment quote - decision needed before 4 Jan 2026
- ☐ Confirm office key pickup arrangements
- ☐ Verify Topcon Europe documentation for Landlord

Week 2

- ☐ Finalize IT/Network setup with Lindsey/THI IT
- ☐ Confirm ISP installation date
- ☐ Review signage/branding progress with graphic designer
- ☐ Contact Nova Security (Kevin Lim) for alarm options
- ☐ Confirm copier/scanner order (Canon ImageRunner 3926i - £4,976.96)
- ☐ Validate outstanding cost items (clinical furniture, alarm, etc.)
- ☐ Prepare for furniture installation
- ☐ Order office supplies, cleaning supplies, PPE
- ☐ Order kitchen utensils, coffee machines, microwaves, bins
- ☐ Order safety compliance items (First Aid Kits, Fire Extinguishers, AED)
- ☐ Confirm service contracts (cleaning, waste, utilities)
- ☐ Finalize parking allocation with landlord
- ☐ Confirm keyless entry installation timeline

Time-Sensitive Items

Item	Deadline	Action
Final construction payment	5 Dec 2025	Ensure payment processed
AV scope confirmation	Before install	Coordinate with Jason
Clinical equipment order	Before 4 Jan 2026	Quote expires
Safety compliance items (First Aid, Fire Ext., AED)	Before opening	Order immediately
Office supplies & kitchen items	Before opening	Procurement list and order
Service contracts	Before opening	Cleaning, waste, utilities
Retention release	5 Jun 2026	Calendar reminder

Post-Opening Tasks

Item	Owner	Notes
Phone/Work Pods / Phone Booths	Krysten/Jason	Deferred to 2026 budget
Create shared portal for paperwork	Krysten	Document management system
Staff + Patient Feedback Survey	Krysten	Assess space functionality

G. THINC EMEA - HANDOVER MEETING AGENDA (Dec 1-2)

Meeting Details

Duration: 90 minutes (can split across two sessions)

Participants: Outgoing PM, Incoming PM, Krysten Williams (optional for key sections)

Agenda

Time	Topic	Outcome
0:00-0:10	Welcome & Context - Purpose of handover - Current project phase	Introductions; meeting objectives
0:10-0:25	Project Overview - THINC EMEA purpose and strategy alignment - Timeline and current status - Key milestones remaining	Shared understanding of scope
0:25-0:45	Workstream Walkthrough - Construction status (1 week remaining) - Furniture delivery and installation plan - IT/AV scope and timing - Clinical enablement roadmap	Clarity on each area
0:45-0:55	Risks & Open Issues - Phone pods decision - AV quote confirmation - Clinical equipment timing - Outstanding information items	Prioritized action list
0:55-1:10	Budget & Vendor Overview - Payment schedule status - Variation orders summary - Key vendor contacts and relationships - Items requiring validation	Financial clarity
1:10-1:20	Document Handover - Location of all project files - Access to shared drives/portals - Key contacts list	Access confirmed
1:20-1:30	Next Steps & Wrap-Up - First week priorities - Scheduled check-ins - Questions and clarifications	Clear ownership

Desired Outcomes

1. Incoming PM has complete picture of project status
2. All open decisions and risks are clearly documented with owners
3. Access to all project documentation is confirmed
4. First two weeks of priorities are agreed
5. Communication lines with key vendors are established

Document prepared: 30 November 2025

Next update due: Post-handover meeting (2 December 2025)