

THINC EMEA: Project Handover & Status Briefing

December 1, 2025

A strategic imperative for Topcon Healthcare, establishing a flagship innovation, clinical research, and education center for the EMEA region. This briefing provides a comprehensive status overview for project handover.

Project Name: THINC EMEA (Topcon Healthcare Innovation Centre – EMEA)

Location: 14-15 Mandela Street, London NW1 0DU (1st and 2nd Floors)

Size: 280 m² / 3,010 sq ft

Core Strategic Mandate: Modular & Flexible Functionality



1. **Clinical Research & Demonstration Hub:** Modular exam suites and clinical trial space for patients.



2. **Training & Education Center:** Flexible conference spaces for customers and stakeholders.



3. **Innovation Showcase:** Display for the full range of Topcon diagnostic equipment.



4. **Office & Incubator Space:** Workspace for Topcon EMEA staff and startup partners.



5. **Strategic Meeting Site:** A venue for KOLs, health systems, and industry partners.



Project Dashboard: Status as of November 28, 2025



Timeline & Progress

Construction Start: October 27, 2025

Scheduled Completion: December 8, 2025

1 WEEK REMAINING

Next Milestone: Building Control visit scheduled for week of Dec 1.



Core Budget Snapshot (Excl. VAT)

Final Construction Works: £169,645.61

Final Furniture: £59,751.37

£303,003.28

Total Project (Excl. Clinical Equipment)



Critical Financial Action

Item: Final Construction Payment (15%)

Amount: £31,242.47 (Excl. VAT)

DUE: DECEMBER 5, 2025



High-Priority Open Decisions

- **AV Scope:** Final review and approval needed.
- **Clinical Equipment:** Order must be placed before Jan 4, 2026.
- **Infection Control:** Urgent validation of clinical requirements due to sink omission.

Construction Nearing Completion



Wall partitions built; tape and jointing has started. Mechanical works are ongoing.



Folding wall bulkhead is complete, ready for tape and jointing.



Glass partition has been removed and repositioned. Electricians have started 2nd fix.



Old offices have been demolished and removed.

Progress Checklist (as of Nov 28, 2025)

Task	Status	Notes
Wall Partitioning	In Progress	Tape and jointing has started.
Folding Wall Track	✓ Completed	Bulkhead installed.
Floor Boxes	In Progress	24 lids to be fitted.
Door Installation	In Progress	Doors delivered and installation commenced.
Decorations	Commencing	Will begin in the next period.
Fire Alarm Works	In Progress	Managed by incumbent contractor.

Financial Management: Project Cost Summary

The initial construction contract of £208,283 was strategically reduced by £38,637, resulting in a final construction value of £169,646.

Category	Final Cost (ex VAT)	Status
Construction & Fit-Out	£169,645.61	Final payment due Dec 5
Furniture (V11)	£59,751.37	Deposit paid Nov 20
AV / IT (Updated Quote)	£55,425.46	Under Review
Copier/Scanner (Canon)	£4,976.96	Quote Received
Professional Services (Design)	£13,203.88	All invoices paid
Total (Excl. Clinical)	£303,003.28	
Clinical Equipment Quote	£341,109.00	Quote valid to Jan 4, 2026
GRAND TOTAL (Incl. Clinical)	£644,112.28	

Deep Dive: Variation Order Analysis

VO #	Description	Omit	Add	Net Impact	Rationale/Note
VO-012	Omit 2 Sinks	-£15,000		-£15,000	CRITICAL RISK: Requires validation for clinical compliance.
VO-009	Omit LED Lighting Upgrade	-£18,000		-£18,000	Decision to keep existing lighting for now.
VO-008	Omit Perspex Dividers	-£9,375		-£9,375	Scope change.
VO-014	Fire Alarm Works	-£1,500	+£4,370	+£2,870	Switched from provisional sum to incumbent contractor cost.
VO-006	Sliding Door to Storage		+£3,095	+£3,095	Design enhancement.
VO-013	24 Floor Box Lids		+£1,585	+£1,585	Necessary addition for 2nd floor.
TOTAL		-£49,038	+£10,400	-£38,638	

Payment Schedule & Key Financial Deadlines

BuildGen Construction Contract				
Payment Milestone	Percentage	Amount (Excl. VAT)	Due Date	Status
Deposit	25.0%	£50,769.01	Sep 22, 2025	✓ PAID
Payment 1 (Week 2)	30.0%	£60,922.81	Nov 7, 2025	✓ PAID
Payment 2 (Week 4)	30.0%	£60,922.81	Nov 24, 2025	✓ PAID
Final Payment	15.0%	£30,461.40	Dec 5, 2025	▶ UPCOMING
Retention Release	2.5%	£5,207.08	Jun 5, 2026	⌚ Future

Additional Payments Made

- **Furniture Deposit:** £53,776.24 (incl. VAT) paid to BuildGen on November 20, 2025.
- **Design Services:** All invoices from Indigo Eight Creative paid.

Decision Point: Finalizing the AV Infrastructure Scope

Scope Overview

Main Training Room (1F)

- **Display:** Sony 85" Commercial Screen.
- **VC System:** Yealink Teams Room device with ceiling mics/speakers.
- **Functionality:** Dual cameras enable use as a presentation space or boardroom setup. Wireless content sharing included.

Second Space (1F)

- **Display:** Sony 75" Commercial Screen.
- **Inputs:** A Kramer Video Switch allows swapping between:
 1. Digital Signage Player
 2. Barco C-10 wireless presentation dongle
 3. Direct HDMI feed

Mobile VC Unit

- **Strategy:** 'Go very basic for opening up, and update in the near future.'

Status & Action

Status

Updated quote for **£55,425.46 (Excl. VAT)** is under review by Jason Nichols.

Action Required

Connect with Jason Nichols to finalize the scope and authorize the vendor to proceed with installation to avoid delays.

Decision Point: Securing Clinical Equipment

Key Equipment Included

Imaging:

- DRI OCT Triton2
- 3D OCT-1 Maestro 2
- NW500 Fundus Camera

Refraction:

- Chronos Refraction System
- IS-600III Instrument Stand
- CV-5000 Vision System

Screening:

- Henson 9000 Visual Field Screener
- MYAH Biometer

Diagnostics:

- SL-D701 Slit Lamp with Digital Camera
- TERA Dry Eye Imager
- SOLOS Auto-Refractor

Quote Details & Status

Status: Quote received from Topcon GB Medical. Order is pending.

Quote Number: 1300136014

Total Value (Excl. VAT):

£341,109.00

Validity: Quote is valid until **January 4, 2026**.

Action Required

Decision and Purchase Order are required before January 4, 2026, to secure this pricing and ensure timely delivery. Note that per terms, risk transfers to purchaser upon dispatch from the Netherlands warehouse.

Risk Register: Items Requiring Immediate Attention

Risk #	Category & Description	Impact	Recommended Action
1	Clinical Compliance: Sink Omission VO-12 removed two sinks, saving £15k.	High. Potential failure to meet clinical infection control requirements for a space intended for patient trials.	Urgent validation required. Confirm standards and determine if remediation is needed post-handover.
2	Procurement: AV Scope Delay The £55k AV package is still under review.	Medium. Delays to installation will impact the functionality of training and demonstration spaces at launch.	Finalize scope with Jason Nichols this week to lock in the installation schedule.
3	Procurement: Clinical Equipment Deadline The £341k equipment quote expires Jan 4, 2026.	Medium. Risk of price increases and/or significant delivery delays if the deadline is missed.	Prioritize decision and PO issuance well before the Christmas holiday period.
4	Deferred Scope: Phone/Work Pods Framery pods (£25k+) deferred to 2026 budget.	Low. Will not be available at opening. May affect acoustic privacy in open-plan areas.	Acknowledge and plan for 2026. No immediate action required.

Operational Readiness: Final Procurement & Setup Checklist

Office Equipment & Services

- ☐ **Copier/Scanner**
Approve purchase of Canon ImageRunner Advance 3926i (£4,976.96 cash price) and sign quarterly service contract.
- ☐ **Service Contracts**
Finalize agreements for cleaning, waste management, and utilities.

Day 1 Supplies (Procurement Not Started)

- ☐ **Safety & Compliance**
Order First Aid Kits, Fire Extinguishers, and AED.
- ☐ **Kitchen**
Procure coffee machines, microwaves, utensils, plates, cups, napkins, and bins.
- ☐ **Office Supplies**
Stock standard office supplies, cleaning materials, and PPE.

Site Logistics

- ☐ **Key Pickup**
Arrange for office key collection.
- ☐ **Keyless Entry**
Confirm installation timeline with BuildGen/Landlord.
- ☐ **Parking**
Finalize parking allocation with the Landlord.

The Project Team: Stakeholders & Vendor Partners

THI Leadership & Support

- **Krysten Williams:** Head of THINC EMEA; kwilliams2@Topcon.com
- **Jason Nichols:** Director, Operational Excellence; IT/AV Lead; jnichols@Topcon.com
- **Bismaad Hansra:** Associate Content Writer; Project Support Lead; bhansra@Topcon.com
- **Carolyn Evangelista:** Sr. Director, Sales Education & Professional Development; cevangalista@Topcon.com
- **Andrew Yorke:** Clinical Equipment Sales, Topcon GB Medical; medical.tgbm@Topcon.com

Primary External Partners

BuildGen (Construction & Furniture)

- **Daniel Luyt:** Project Lead; Daniel@buildgen.co.uk
- **Sam Bath:** Head of Furniture; sam@buildgen.co.uk
- **Caitlin-Rose Torry:** Interior Designer; Caitlin@buildgen.co.uk

Jo Rymill: Interior Designer, Indigo8; jo@indigoeight.co.uk

Lindsey Godden: Director, MINT Tech; IT Infrastructure lindsey@wearemint.tech

Sam Miller: Graphic Designer, Big Orange Graphics; sambigorange@gmail.com

Your Mandate: A Prioritized 14-Day Action Plan

Immediate Actions (Days 1-3)

- ☐ **Review Handover Package:** Digest this full briefing document.
- ☐ **Process Final Payment:** Ensure the final construction payment (£30,461.40 excl. VAT) is processed for its **December 5th due date**.
- ☐ **Finalize AV Scope:** Meet with Jason Nichols to make a final decision on the AV quote and unblock installation.
- ☐ **Attend Building Control Visit:** Participate in the site inspection scheduled for this week.

Week 1 Priorities

- ☐ **Initiate Equipment Order:** Begin the internal process for the clinical equipment PO, noting the Jan 4, 2026 deadline.
- ☐ **Verify Schedules:** Confirm furniture delivery schedule with BuildGen and ISP installation date.
- ☐ **Confirm Access:** Arrange for office key pickup and verify Topcon Europe documentation has been sent to the Landlord.

Week 2 Priorities

- ☐ **Authorize Procurement:** Issue PO for the Canon copier/scanner.
- ☐ **Order Day 1 Supplies:** Place orders for all safety, office, and kitchen items.
- ☐ **Secure the Facility:** Contact Nova Security for an alarm system quote and confirm the keyless entry installation timeline.

Appendix: Key Document Reference

Financial Documents

- Cost Report & Variation Orders: BGL25048 Topcon Healthcare - Cost Report 05.txt
 - Construction Payment Schedule: BGL25048 Topcon Payment Schedule Rev. 002.txt
-

Procurement & Quotes

- Clinical Equipment: THINC EMEA EQUIPMENT DRAFT EQUIPMENT.txt (Quote #1300136014)
 - Furniture: Buildgen Furniture Quote - Topcon V11.txt
 - Audiovisual (AV): Topcon - AV Updated.txt (£55,425.46)
 - Copier/Scanner: copier-price-comp.png (Canon ImageRunner 3926i)
-

Design & Construction

- Space Planning & Aesthetics: LR Updated Space Planning and Aesthetics - re-issued 190925.txt
 - Construction Progress Reports: Project Report 004 - Topcon Healthcare.txt
-

Contracts & Terms

- BuildGen Master Agreement: BUILDGENCONTRACTSEPT.txt
- Topcon General Terms (Equipment): THINC EMEA EQUIPMENT DRAFT EQUIPMENT.txt (Pages 5-8)